


LOG: DAILY PROGRESS REPORT

V1.0 | 09-10-2012

Project:	P2549	Party Chief:	EBA	DEEP BV Johan van Hasseltweg 39D 1021 KN Amsterdam The Netherlands T: +31-20-6343676 F: +31-20-6368443	
Location:	Hoek van Holland	Surveyor(s):	EBA, MKU		
Date:	08-04-2013	Vessel:	Coastal Surveyor I		
Page:	of				

Time	Activity	Survey area
07:00	Start of day, onboard - prepare for departure	
08:00	Leave harbour	
09:00	Take sound velocity profile	
09:30	Deploy magnetometer and side scan sonar	
10:00	Setup for survey	
10:17	Start of survey	
12:00	Recover magnetometer and sidescan sonar	
12:15	Take sound velocity profile	
12:25	Deploy magnetometer and side scan sonar	
12:29	Resume survey	
15:25	Magnetometer not close enough to seabed (at 2 knots against current). Recover magnetometer	
15:45	Place more weight on magnetometer	
16:00	Deploy magnetometer	
16:20	Resume survey	
16:45	Recover magnetometer	
17:00	Return to port Berghaven	
18:00	Alongside jetty adjust system, towfish configuration and positioning	
19:00	End of day	
19:30	Arrival of surveyor Sietse Bruinsma (SBR) to relief Michiel Kunzel	
	Remarks:	
	Giving way to heavy shipping in survey area is causing serious delays.	
	Due to strong currents survey speed is dropping to 2 knots in order to keep towfish down. Will try more weight / depressor wing tomorrow.	
		Survey hours
		Standby hours

Weather conditions		Today's progress	Project progress
Wind	4 bft	Survey lines -50, 50, 100-	Surveyed first lines
Sea state	moderate	150	Adjust system for deeper
Visibility	Good	Adjust towfish configurations	towage of maggy / sss
Weather forecast 24 hours		Check data	
Wind	increasing		
Sea state	increasing		
Visibility	Good		

Party Chief Deep BV

Client's Representative

Checked: EBA	date: 08-04-2013
---------------------	-------------------------

Approved:	date
------------------	-------------

